

WINEVILLE BASIN PROOF OF CONCEPT PROJECT

Status Update: April 2013

As requested by Chino Basin Watermaster, Inland Empire Utilities Agency has been actively working to complete site investigations, permitting and design work for the Wineville Basin Proof of Concept Project.

Status Update:

The plans for the test pits at the Wineville Basin have been submitted to regulatory agencies for permitting. The preliminary cost estimate for the construction is \$150,000. The overall project cost estimate, not including any IEUA staff time is \$300,000.

The CEQA for the project was adopted by the IEUA Board on April 17, 2013. The final design for the project, along with the testing protocol, will be reviewed for final comments on April 24, 2013. Outstanding items that IEUA is working on for the testing phase is source water for the Basin. IEUA has started the work with Ontario to find a suitable well that can be used as source water for testing. Provided below is the schedule for the project.

Test Pit and Access Road Design:	Completed
Apply for Environmental Permit:	Completed
Weeding of the Wineville Basin:	Completed
Final Design Package:	April 25, 2013
Receive Environmental Permit:	May 15, 2013
Construction Bid & Award:	June 15, 2013
Construction Completion:	August 15, 2013
Testing of Infiltration:	August 15, 2013 – Jan 15, 2014
Final Report:	March 2014