

**2015 UPDATE TO THE
SUBSIDENCE MANAGEMENT PLAN FOR THE CHINO BASIN**

- Deliverables:
 - Scope, schedule and cost estimates for the Pomona Subsidence Investigation
 - 2014 Update of the Subsidence Management Plan
- LSC meeting (Sept 2014)
 - Review scope/schedule for LSC activities during 2014-15
 - Review schedule to develop Pomona Subsidence Investigation
 - Review outline of updated Subsidence Management Plan
- Develop the Pomona Subsidence Investigation
 - WEI develops “straw man” investigation (October 2014)
 - LSC meeting(s) to review/revise “straw man” investigation (October-December 2014)
 - WEI develops written description of investigation with cost estimates (January 2014)
- Prepare 2014 Update of the Subsidence Management Plan
 - Outline to Watermaster staff (August 2014)
 - Review outline with LSC (September 2014)
 - Admin draft for Watermaster staff review *without* Pomona Investigation (Nov 2014)
 - Draft for LSC review *with* Pomona investigation included (January 2014)
 - Approval of plan by LSC (February/March 2015)
 - Final for review/approval by Watermaster Pools/AC/Board (March/April 2015)